

Outage program approved for jan-2017 in 130th OCC meeting

S.No.	Name of Element	Shutdown Type	Date	From	To	Reason of Shutdown
ICT						
1	315MVA, At 400kV Rishikesh	Daily	18-01-17	9:00	17:00	Tightning of clamps, jumpers and arresting of oil leakage.
2	240MVA , At Rishikesh 400kV	Daily	22-01-17	10:00	17:00	Tightning of clamps, jumpers and take off assemblies.
3	315MVA T/F 1, CB 981/881At Kashipur 400kV	Daily	11-01-17	9:00	18:00	For Performing Tan delta testing of transformer, tightening of clamps, routine testing, preventive maintenance.
4	315MVA T/F2,CB 982/882 At Kashipur 400kV	Daily	12-01-17	9:00	18:00	For Performing Tan delta testing of transformer, tightening of clamps, routine testing, preventive maintenance.
Transmission line						
1	400KV Kashipur-Moradabad line	Daily	18-01-17	9:00	17:00	For tightening of jumpers, vibration dampers, spacers and lopping chopping of line, For performing Relay testing of main1 line distance protection relay(7SA52)
2	400KV Kashipur-Rishikesh Line	Daily	25-01-17	8:00	17:00	For tightening of clamps and jumpers, vibration dampers, spacers and lopping chopping of line. For performing relay testing of main1 line distance relay(7SA52)